



BOQ Reference: MSPL-20-077_MBL Pakola_Plant Extension

Date:

25-Nov-20

Mehran Bottlers (Pvt.) Ltd Plant @FIEDMIC - Faisalabad - Expansion Project Detailed Price Breakup for PEB and Civil Works

Sr. No	Description	Unit	Quantity	Unit Rate (PKR)	Price (PKR)	Remarks
1	Pre-Engineered Building (PEB) Works					
A	Main Building					
i	Main Frame Structure	Tons	124	275,000	34,100,000	
ii	Roof and Wall Sheets - Outer Sheet	SM	7,000	2,156	15,092,350	0.5mm bare roof and 0.5mm cactus green painted zincalume wall - with 100mm Fiberglass Insulation - No liner sheet @ internal side
v	Accessories	Kgs	-			
vi	Paint Wokrs	Sft	-			Red Oxide Primer with Enamel Paint, total DFT 70-80 microns by PEB vendor
vii	Erection Works	SM	5,600	680	3,808,000	
	Total Section A				53,000,350	
C	Miscellaneous					
a	Double Sliding Doors	Nos	5	242,100	1,210,500	4x4.5m
c	Fire Exit Doors	Nos	3	50,000	150,000	1x2.2m
ii	Skylights with safety Wire Mesh	Nos	60	12,000	720,000	1mx3m
iv	Roof Extractor Fans	Nos	-		0	
v	GI Louvers	Nos	70	10,000	700,000	1mx1m
vi	External Wall Vertical Skylights	Nos	-			
	Total Section C				2,780,500	
Total Cost PEB Section, I					55,780,850	PKR