

PROPOSAL: MSPL-125-23

Revision: 02

Dated : 27-09-2023

Supply of Pre-Engineered Steel Buildings

BY

MAIMAAR STEEL PVT. LTD



OFFICE ADDRESS

#238, First Floor, Lalazar Commercial Area, Raiwind
Road, Thokar Niaz Baig, Lahore

Cell-1 : +92 300 807 4017
Cell-2 : +92 333 807 1115
E mail : maimaar.steel@gmail.com

www.maimaargroup.com



Thal Industries,

Lahore, Pakistan

Attention : Mr. Shahid

Mob: +92 3028324184

Subject : Pre-Fabricated Building by Maimaar Steel Pvt. Ltd.

Project : Crane Shed for Thal Industries @ DI Khan, Pakistan.

Quote Ref : MSPL-125-23 Rev-02 Dated: 05-10-2023

Dear Sir,

Thank you for giving us the opportunity to submit a proposal for the above noted project.

Based on experience of 12 years dealing with Pre-Engineered Steel Buildings in Pakistan, Middle East, Central Asia & Africa, our mission is to provide a quality buildings to our customer in Pakistan by following international standards.

.Our policy of continuous improvement and development is adapting the latest Codes and Specifications as possible. We assure you for the superior qualitybuildings.

We are very keen to secure the order for this project and we look very much forward to doing business with you

Sincerely yours,

Yeahyea Gilani

Sales Manager

Mobile: +92-300-0548512

Email: yeahyea.gilani@maimaargroup.com

nasir.abbas@maimaargroup.com

Nasir Abbas

Managing Director

Mobile: +92 300 807 4017

Email:



PROPOSAL INDEX

SECTION 1: BUILDING DESCRIPTION	4
1.1 BUILDING NO. 01	4
1.1.1 BUILDING NO. 01	4
1.1.1 BUILDING NO. 01	5
SECTION 2: PANEL DESCRIPTION.....	6
2.1 BUILDING NO. 01	6
2.1.1 BUILDING NO. 01	6
SECTION 3: DESIGN LOADS.....	7
3.1 BUILDING NO. 01	7
3.1.1 BUILDING NO. 01	7
SECTION 4: SURFACE PREPARATION & PAINT SPECIFICATION.....	8
SECTION 5: STANDARD & SPECIALLY SUPPLIED ITEMS	9
SECTION 6: SUPPLY DELIVERY, FABRICATION	10
SECTION 7: SUPPLY AND ERECTION PRICE	11
SECTION 8: PAYMENT TERMS.....	12
SECTION 9: EXCLUSIONS, DEVIATIONS & ASSUMPTIONS.....	13
SECTION 10: CONTRACT AGREEMENT	14
ANNEXURE-1	15

**SECTION 1: BUILDING DESCRIPTION****1.1 BUILDING NO. 01****1.1.1 BUILDING NO. 01**

BUILDING PARAMETERS			
1	Type	Clear Span (Monoslope Structure)	
2	No. of Interior columns	None	
3	Width Module (m)	1@21.335 Out to out of steel line	
4	Roof Slope	1:10	
5	Width (m)	21.335	Out to Out of Steel line
6	Length (m)	92.030	Out to Out of Steel line
7	Exterior Columns Base Condition	Pinned	
8	Interior Columns Base Condition	N/A	
9	Height (m) from FFL	13.630	Eave Height at GL-B/1~7 at Lower Eave
		18.508	Eave Height at GL-B/8~11 at Lower Eave
10	Bay Spacing (m)	1@9.443+8@9.143+1@9.443 Out to Out of Steel line	
11	Endwalls	Left End wall	Frame Type: Main Girts: Flush
			Column Spacing: 3@7.112 Out to out of steel line (Hanging Columns)
		Right End wall	Frame Type: Main Girts: Flush
			Column Spacing: 3@7.112 Out to out of steel line (Hanging Columns)
12	Bracing Type	At Exterior Walls	Cross Bracing (Cable) b/w GL 1-2, 3-4, 5-6, 7-8, 9-11 along GL A & B.
		Between Interior Walls	Not Applicable
13	Type of Eave	Eave Gutters & Downspouts	
14	Type of Gable	Gable Trim	
15	Exterior Rigid Frame Columns	Straight Web	
16	Fillet Weld of Built up Sections	Single Side Welding for all Built up sections	

OPEN WALL CONDITIONS			Please refer to section "2" for roof & wall panel description.
1	Near Side Wall	Between GL 1-9, open up to 10.044m height, rest height is sheeted. Between GL 9-11, open up to 14.922m height, rest height is sheeted.	
2	Far Side Wall	Between GL 1-8, open up to 10.044m height, rest height is sheeted. Between GL 9-11, open full height for access.	
3	Left End wall	Open up to 10.044m height, rest height is sheeted	
4	Right End wall	Full height Open for access and common with existing shed.	

Notes:

- At **right end wall (GL-11)**, existing frame is to be used. This means that existing frame is designed to take load of proposed extension. Client has confirmed.



SECTION 1: BUILDING DESCRIPTION

1.1 BUILDING NO. 01

1.1.1 BUILDING NO. 01

CRANE SYSTEMS (Crane load combinations are applied as per MBMA)

Maimaar supply includes **Crane Runway Beams, Columns Brackets and Crane Stops** for the top running cranes listed below. **Maimaar supply does not include Crane System and Crane Rails.**

Optimized design of building frames, crane runway beams and independent crane supporting columns (if required) can only be made if Maimaar receives correct crane system information. Ideally this would mean Maimaar receiving not only the final drawings of the crane system from the crane manufacturer but also the crane system manufacturer contact information in order to enable us to clarify any vague information on these drawings. For proper and optimized design of building frames supporting crane runway beams all the information noted in the table below are required.

In the absence of actual crane data Maimaar's Engineering Department will design crane runway beams, building frames and the supporting runway beams on basis of crane loading data available with the Engineering Department.

Note: Maimaar generally follows the following procedures for crane runway beams:

- Brackets are used to support runway beams whose vertical reactions are less than 250 kN.
- All runway beams for crane lifts less than or equal to 15MT are built-up sections with double side fillet weld.
- All runway beams for crane lifts more than 15MT are of built-up sections with double side fillet welded between bottom flange and web and bevel weld between top flange and web.
- Runway beams whose length is greater than 11.5m/12m are supplied with bolted splice connections.
- Runway beams top flange width will be determined by design.

Sr No.	Critical Required Information for Each Crane System	Unit	Crane System No.	
			1	2
1	CMAA Classification (Example : A, B, C, D, E or F)		TBE	TBE
2	Loading Category (Example : 1, 2, 3 or 4)		TBE	TBE
3	Crane Manufacturer or Brand		TBE	TBE
4	Crane Capacity (Example : 15, 2x15, 15+10)	MT	10	50
5	No. of cranes operating on single crane runway beam (Quantity)	No.	1	1
6	Crane Span	m	21.335	21.335
7	Crane Run Length	m	73.144	27.429
8	Location (Between Grids) (Example : 5-7/D-C)		GL-A~B/1~9	GL-A~B/8~11
9	Crane Type (Top running, Under hung or Jib)(Example : TR, UH)		TR	TR
10	Max Crane Beam Height from FFL	m	10.044	14.922
11	Wheel Base (Dist. Between End Track Wheels Along Runway Beam)	m	TBE	TBE
12	Operation Type (Pendant or Cab) (Example : P, C)		TBE	TBE
13	Max. Vertical Wheel Load (W/O Impact)	kN	As per design	As per design
14	Max. Horizontal Wheel Load (W/O Impact)	kN	As per design	As per design



SECTION 2: PANEL DESCRIPTION

2.1 BUILDING NO. 01

2.1.1 BUILDING NO. 01

ROOF AND WALL PANEL		
Single Skin	Profile	Standard Profile
	Material	0.5 mm Poly-Ester Pre-Painted Galvanized Iron (PPGI) Sheeting Panels
	Finish	Polyester Painted
	Color	Maimaar Standard
Note: Special Colors will be charged extra according to quantity and will have longer delivery period.		

Note:-

It is important to select the color of panel required at the time of signing /confirming the order. If a special color is selected after signing the contract which was based on a standard color, additional charge and extended delivery period will be applied.



SECTION 3: DESIGN LOADS

3.1 BUILDING NO. 01

3.1.1 BUILDING NO. 01

DESIGN LOADS		
1	Design Live Load (kN/m ²) on roof	0.57
2	Design Live Load (kN/m ²) on frame	0.57
3	Wind Speed (km/hr) (3 second gust)	136 (Exp-B)
4	Additional Collateral Load (kN/m ²)	None
5	Roof Snow Load (kN/m ²)	None
6	Seismic Zone as per UBC 1997	2B
7	Temperature Load	None
8	Rainfall intensity for design of gutters & downspout (mm/hr)	150

Important Notes:

- **Collateral load**

Collateral loads shall not be applied on roof panels. These loads result from presence of fire sprinklers, electrical cable trays, ceiling lighting, air conditioning ducts, suspend ceilings, etc...

- **Snow load**

Snow drifting resulting from presence of adjacent structures, of which Maimaar is not aware, is not considered in our design.

- **Wind speed**

MBMA 2006/2010 defines the wind speed as the 3 seconds gust wind speed.

- **Seismic Zones**

Mapped Short Spectral Response (S_{DS}) & 1 Second Spectral Response (S_{D1}) are required as per MBMA 2006/2010 (IBC 2006 & ASCE 7-05) in order to calculate the Seismic loads on a structure at a given site. If these values are not available, Maimaar will calculate these values by trial and error in order to generate the same base shear as per UBC 1997.

- **Load combinations**

Load combinations are considered as per MBMA 2006/2010



SECTION 4: SURFACE PREPARATION & PAINT SPECIFICATION

FOR PRIMARY STEEL

Maimaar offers an additional coat after erection of main frames

4.1 Surface Preparation

All the primary steel is to wire brush& cleaned prior to application of primer coat.

Primer Coat: Standard 1 coat Quick Drying Primer (Total DFT = 50 microns):

A high quality red oxide primer coat based on quick drying synthetic polyester resin incorporating anti-corrosive Zinc Phosphate pigment. (Red or Grey)

Secondary Coat: 2 coats of High Quality Enamel Paint (Total DFT = 75 microns):

High quality enamel paint with 2 coats (75 microns thickness each) is to be applied to MS Structure (Only) after the erection of primary framing.

FOR SECONDARY STEEL

Secondary structural members such as roof purlins, wall girts, eave struts, base and gable angles are made out of pre-galvanized steel which is roll formed or press bent.



SECTION 5: STANDARD & SPECIALLY SUPPLIED ITEMS

5.1 Standard Supplied Items

The following items are supplied with Maimaar buildings unless otherwise noted:

5.1.1 Structure Related

- Hot dip galvanized anchor bolt assembly for rigid frames and end wall posts.
- Hot dip galvanized high strength connection bolt assembly comprised of bolt, nut and washer.
- Expansion bolts at base of jambs for wall located framed openings (If any).

5.2 Special Supplied Items for this Project

No Special supplied items are included for this project.



SECTION 6: SUPPLY DELIVERY, FABRICATION

In this proposal the term “**Delivery**” means “**Delivery of material to site for fabrication**”.

6.1 Within this proposal’s validity period our Delivery Period for this project is as follows:

The material of primary steel will be delivered within **5 to 7 weeks** of the delivery trigger date.

Fabrication of primary framing and delivery of secondary and panels and erection will be done within **10-12 weeks**.

6.2 The Delivery trigger date is the latest date of receipt and acceptance of the following at to Maimaar Steel Pvt. Ltd.

- **Signed Contract** (All pages of this proposal document and hand written notes to be initialed by both parties).
- Final Building(s) Revision/modification irrespective of how insignificant it is.
- Your written acceptance of price change orders that result from revisions to buildings.
- Payment is received as per the contract agreement
- Signed "**Approved as Noted**" or "**Approved As Is**" Approval Drawings

6.3 Approval drawings and design calculations (if required) are normally submitted after 1 week from date agreement.

6.4 Maimaar Steel Pvt. Ltd. shall not be responsible for delay in delivery of goods due to Force Majeure.

**SECTION 7: SUPPLY AND ERECTION PRICE****7.1 Total Supply and Erection Prices:**

Design, Detailing, Fabrication & Supply				Option-No-1
Description	Unit	Quantity	Unit Price (PKR)	Price (PKR)
Primary Framing (MS Grade-50) (Estimated Weight= 103,147 Kg's $\pm 2\%$)	Sq. Ft	21,127	2,197	46,416,019
Secondary Framing 200Z15 (Estimated Weight= 11,269 Kg's $\pm 2\%$)	Sq. Ft	21,127	241	5,091,607
Accessories (Bolts, screws, bracings etc.) (Estimated Weight= 6,397 Kg's $\pm 2\%$)	Sq. Ft	21,127	243	5,133,861
0.5mm PPGL sheeting (AZ150) (Estimated Weight= 15,493 Kg's $\pm 2\%$)	Sq. Ft	21,127	444	9,380,388
0.5mm PPGL Trims (AZ150) (Estimated Weight= 1,220 Kg's $\pm 2\%$)	Sq. Ft	21,127	35	739,445
Total Price (Rs.)				66,761,320
GST (18%)				12,017,037
Total Price inclusive of All Taxes (Rs.)				78,778,357
Installation and services				
Description	Unit	Quantity	Unit Price (PKR)	Price (PKR)
Installation of Mono-slope crane shed (Area=21,127 Sq. ft) including crane beams, crane brackets along with 0.5mm PPGI sheeting in roof and wall with eave gutter and downspouts. (Estimated Weight= 137,552 Kg's $\pm 2\%$)	Sq. Ft	21,127	70	1,478,890
Total Price (Rs.)				1,478,890
PRA Tax (16%)				236,622
Total Price (Rs.)				1,715,512
Design, Detailing, Fabrication and Installation				Option-No-2
Description	Unit	Quantity	Unit Price (PKR)	Price (PKR)
Design, detailing, fabrication and Installation of Mono-slope crane shed (Area=21,127 Sq. ft) including crane beams, crane brackets along with 0.5mm PPGI sheeting in roof and wall with eave gutter and downspouts. (Estimated Weight= 137,552 Kg's $\pm 2\%$)	Sq. Ft	21,127	815	17,218,505
Total Price inclusive of taxes				17,218,505
GST (18%)				3,099,331
Total Price (Rs.)				20,317,836

***Note: Prices are inclusive of all taxes.**



SECTION 8: PAYMENT TERMS

8.1 Payment Terms

- 50% as Advance at the time of Placement of Order
- 45% prior to the delivery and Fabrication of Primary Steel
- 05% on completion of successful erection



SECTION 9: EXCLUSIONS, DEVIATIONS & ASSUMPTIONS

9.1 Standard Exclusions

1. Any design, detailing, coordination, management or building of any architectural features or art works other than what is shown on Maimaar's proposal drawings.
2. Any design, coordination, management of MEP (Mechanical, Electrical and Plumbing) services.
3. Any doors, windows or other works unless specifically mentioned in the contract and agreed upon in writing with the Customer.
4. Any interior partitions to be made by others unless specifically mentioned in the contract and agreed upon in writing with the Customer.
5. Any inspection and special testing of any Maimaar Steel Pvt. Ltd.
6. Any civil, mechanical and electrical works.
7. Any foundation design and execution.
8. Any non-shrink epoxy grouting under steel columns.

9.2 Special Exclusions



SECTION 10: CONTRACT AGREEMENT

On Behalf of Customer (Thal Industries)

Name

Signature

Date

AND (Contractor)

Maimaar Steel Pvt. Ltd.

Name & Title

Signature

Date:

NOW THEREFORE the parties agree as follows:

CONTRACT SCOPE: Design, Detailing, Supply, Fabrication and Erection of Pre-Engineered Steel Building

CONTRACT DOCUMENTS: Following documents are the part of this contract agreement:

1. Maimaar Proposal No. MSPL-125-23 Rev. No. 02 Dated: 25-09-2023

**ANNEXURE-1**

The following is the list of the material standards and specifications for which the building components have been designed:

MATERIAL SPECIFICATIONS				
No.	Structural Components		Material Specifications	Strength
1	Built-up Sections		A50 Grade Steel	Fy = 345 N/mm ²
3	Cold formed secondary members		ASTM A653M SS Grade 340 Class 1 Coating: Z 275	Fy = 340 N/mm ²
4	Sheeting Panels		Polyester Pre-Painted GI Sheeting	Fy = 340 N/mm ²
5	Mezzanine Decking Panels		ASTM A653M SS Grade 340 Class 1: Coating Z180	Fy = 340 N/mm ²
6	Diagonal “X” Bracing	Cable	ASTM A475 – Extra High Strength Class A (Ωt = 2.50)	Pu = 120kN
		Rods	ASTM A36 (Fu = 400 N/mm ²)	Fy = 250 N/mm ²
		HR Angles	ASTM – A572 Grade 345 (Fu = 450 N/mm ²)	Fy = 345 N/mm ²
7	Anchor Bolts		ASTM F 1554 Grade 36 OR Din 933 Grade 4.6 Hot Dip Galvanized to A153, Class C or equivalent	Fy = 250 N/mm ²
8	High Strength Bolts		ASTM A 325M Type-1 or equivalent.(Fully threaded) Hot Dip Galvanized to ASTM A 153M Class C (Fu = 830 N/mm ²)	Fy = 660 N/mm ²
9	Sag Rods		ASTM A36 OR Din 933 Grade 4.6 Electro galvanized to B633	Fy = 250 N/mm ²
Fy = Yield Strength. Fu = Ultimate Tensile Strength. Pu = Minimum Breaking Load.				

Important Note:-

Subject to market conditions and material availability, Maimaar Steel Pvt. Ltd. reserves the right to substitute equivalent