



SECTION 7: SUPPLY AND ERECTION PRICE

7.1 Total Supply and Erection Price

Design, Detailing, Fabrication, Supply:				
Description	Unit	Quantity	Unit Price (PKR)	Price (PKR)
Clear Span Pre-Engineered Steel Fertilizer Godown with: 1. 0.5mm PPGL (AZ-150) Lock Seam Sheeting on the Roof 2. 0.5mm PPGL (AZ-150) Sheeting on the Walls 3. Roof Monitor	Sq. Ft	20,000	1,400	28,000,000
50mm Fiberglass Insulation with WMSK (White)-Facing, of Kimko/Afiko/Knauf or Equivalent Brand	Sq. Ft	20,000	165	3,300,000
Double Sliding Doors with Cladding Similar to Wall Cladding: Width (mm): 4572 Height (mm): 4572 Without Pilot Door	No's	1	315,000	315,000
Price (Rs.)				31,615,000
General Sales Tax – GST 18% (Rs.)				5,690,700
Total Price (Rs.)				37,305,700
Installation:				
Description	Unit	Quantity	Unit Price (PKR)	Price (PKR)
Installation of Clear Span Pre-Engineered Steel Fertilizer Godown Shed	Sq. Ft	20,000	70	1,400,000
Price (Rs.)				1,400,000
Punjab Revenue Authority – PRA 16% (Rs.)				224,000
Total Price (Rs.)				1,624,000
Grand Total Price (Rs.)				38,929,700

***Note:**

- 1. Prices are inclusive of all taxes.**
- 2. Any additional area will be charged separately.**

SECTION 8: PAYMENT TERMS

8.1 Payment Terms

- **50%** as an Advance at the time of Placement of the Order.
- **45%** before the delivery of materials.
- **05%** upon completion of the project.