
SECTION 1: SCOPE OF WORKS

1.1 Supply of Materials By: Mammut Building System

Supply of pre-engineered steel building consist of following items

- Main Frames
- Secondary members (Girts & Purlins)
- Single skin sheets
- Staircases
- Shutter Doors
- Power ventilators
- Skylights
- Accessories mentioned in drawings
- All other items mentioned in erection drawings

1.2 Casting of Anchor Bolts (By Civil Contractor):

Casting of anchor bolts is the responsibility of Civil Contractor. However, Maimaar representative may also guide the civil contractor (if required) along with erection coordinator of building supplier.

1.3 Reference Documents:

- Erection drawings
- BOM
- Dispatched material documents

1.4 Supply of Services by Maimaar Engineers & Contractors:

Maimaar Engineers & Contractors is to provide the complete services of erection of goods supplied by company referred 1.10 by using but not limited to following tools & equipments as per the documents referred in 1.30.

- Cranes
- Moveable scaffoldings
- PPE's for all workers (Safety Shoes, Helmets, Safety Harnesses etc.)
- Spanners
- Screw Guns
- Electric DB's
- All others tools required for erection