

PROPOSAL: MSPL-23-034

Revision: 01

Dated : 20-06-2023

Supply of Pre-Engineered Steel Buildings

BY

MAIMAAR STEEL PVT. LTD



OFFICE ADDRESS

#238, First Floor, Lalazar Commercial Area, Raiwind
Road, Thokar Niaz Baig, Lahore

Cell-1 : +92 300 807 4017
Cell-2 : +92 333 807 1115
E mail : maimaar.steel@gmail.com

www.maimaargroup.com



**HBA,
Crane Shed,
Lahore**

Phone : - +92 42 35139022

Fax : -

Email : -

Attention : Mr. Nazim Hussain

Phone: +92 42 35139022

Subject : Pre-Fabricated Building by Maimaar Steel Pvt. Ltd.

Project : 60' x 100' Clear Span Gable Crane Shed for HBA @ Lahore

Quote Ref : MSPL-23-034

Rev-01

Dated: 20-03-2023

Dear Sir,

Thank you for giving us the opportunity to submit a proposal for the above noted project.

Based on experience of 16 years dealing with Pre-Engineered Steel Buildings in Pakistan, Middle East, Central Asia & Africa, our mission is to provide quality buildings to our customer in Pakistan by following international standards.

Our policy of continuous improvement and development is adapting the latest Codes and Specifications as possible. We assure you for the superior quality buildings.

We are very keen to secure the order for this project and we look very much forward to doing business with you

Sincerely yours,

Yeahyea Gilani

Manager Sales

Mobile: +92-300-0548512

Email: yeahyea.gilani@maimaargroup.com

Nasir Abbas

Managing Director

Mobile: +92 300 807 4017

Email: nasir.abbas@maimaargroup.com



PROPOSAL INDEX

Contents

SECTION 1: BUILDING DESCRIPTION	4
1.1 BUILDING NO. 01	4
1.1.1 BUILDING NO. 01 AREA NO. 01_CRANE SHED	4
1.1 BUILDING NO. 01	5
1.1.1 BUILDING NO. 01 AREA NO. 01_CRANE SHED	5
1.1.1 BUILDING NO. 01 AREA NO. 01 (CONT).....	6
SECTION 2: PANEL DESCRIPTION.....	7
2.1 BUILDING NO. 01	7
2.1.1 BUILDING NO. 01 AREA NO. 01_CRANE SHED.....	7
SECTION 3: DESIGN LOADS.....	8
3.1 BUILDING NO. 01	8
SECTION 4: SUPPLY DELIVERY, FABRICATION	8
SECTION 5: SUPPLY AND ERECTION PRICE	9
SECTION 6: PAYMENT TERMS.....	9
SECTION 7: EXCLUSIONS, DEVIATIONS & ASSUMPTIONS.....	10
SECTION 8: CONTRACT AGREEMENT	11

**SECTION 1: BUILDING DESCRIPTION****1.1 BUILDING NO. 01****1.1.1 BUILDING NO. 01****AREA NO. 01_CRANE SHED**

BUILDING PARAMETERS			
1	Type	Clear Span, Gable Structure	
2	No. of Interior columns	None	
3	Width Module (m)	1@18.30m	
4	Roof Slope(mm)	1:10	
5	Width (m)	18.30m (~60°)	Out to Out of Steel Line
6	Length (m)	30.50m (~100°)	Out to Out of Steel Line
7	Exterior Columns Base Condition	Pinned	
8	Interior Columns Base Condition	Not Applicable	
9	Height (m) from FFL	8.50m (28°)	Clear Height@Lower Eave from FFL.
10	Bay Spacing (m)	5@6.096m	
11	End walls	Left End wall	Frame Type: Bearing Frame
			Girts: Flush
		Right End wall	Column Spacing: 3@6.076m
			Frame Type: Bearing Frame
12	Bracing Type	At Exterior Walls	Girts: Flush
			Column Spacing: 3@6.076m
		Between Interior Walls	Not Applicable
			Not Applicable
13	Type of Eave	Eave Gutter and Downspouts	
14	Type of Gable	Gable Trim	
15	Exterior Rigid Frame Columns	Tapered Web	
16	Fillet Weld of Built-up Sections	Single Side Welding for all Built up sections	

OPEN WALL CONDITIONS		Please refer to section "2" for roof & wall panel description.
1	Near Side Wall	Open up to 2m for Brick wall (By Other), rest height is sheeted.
2	Far Side Wall	Open up to 2m for Brick wall (By Other), rest height is sheeted.
3	Left End wall	Open up to 2m for Brick wall (By Other), rest height is sheeted.
4	Right End wall	Open up to 2m for Brick wall (By Other), rest height is sheeted.

**1.1 BUILDING NO. 01****1.1.1 BUILDING NO. 01****AREA NO. 01_CRANE SHED****CRANE SYSTEMS** (Crane load combinations are applied as per MBMA)

Maimaar supply includes **Crane Runway Beams, Columns Brackets** and **Crane Stops** for the top running cranes listed below. **Maimaar supply does not include Crane System and Crane Rails.**

Optimized design of building frames, crane runway beams and independent crane supporting columns (if required) can only be made if Maimaar receives correct crane system information. Ideally this would mean Maimaar receiving not only the final drawings of the crane system from the crane manufacturer but also the crane system manufacturer contacts information in order to enable us to clarify any vague information on these drawings. For proper and optimized design of building frames supporting crane runway beams all the information noted in the table below are required.

In the absence of actual crane data Maimaar's Engineering Department will design crane runway beams, building frames and the supporting runway beams on basis of crane loading data available with the Engineering Department.

Note: Maimaar generally follows the following procedures for crane runway beams:

- Brackets are used to support runway beams whose vertical reactions are less than 250 kN.
- All runway beams for crane lifts less than or equal to 15MT are built-up sections with double side fillet weld.
- All runway beams for crane lifts more than 15MT are of built-up sections with double side fillet welded between bottom flange and web and bevel weld between top flange and web.
- Runway beams whose length is greater than 11.5m/12m are supplied with bolted splice connections.
- Runway beams top flange width will be determined by design.

Sr No.	Critical Required Information for Each Crane System	Unit	Crane System No.
			1
1	CMAA Classification (Example: A, B, C, D, E or F)		TBE
2	Loading Category (Example: 1, 2, 3 or 4)		TBE
3	Crane Manufacturer or Brand		TBE
4	Crane Capacity (Example: 15, 2x15, 15+10)	MT	15
5	No. of cranes operating on single crane runway beam (Quantity)	No.	1
6	Crane Span	m	18.30
7	Crane Run Length	m	30.50
8	Location (Between Grids) (Example: 5-7/D-C)		1-5/A-D
9	Crane Type (Top running, under hung or Jib) (Example: TR, UH)		TR
10	Max Crane Hook Height from FFL	m	6.00
11	Wheel Base (Dist. Between End Track Wheels Along Runway Beam)	m	TBE
12	Operation Type (Pendant or Cab) (Example: P, C)		P
13	Max. Vertical Wheel Load (W/O Impact)	kN	As per Design
14	Max. Horizontal Wheel Load (W/O Impact)	kN	As per Design

**SECTION 1: BUILDING DESCRIPTION****1.1 BUILDING NO. 01****1.1.1 BUILDING NO. 01****AREA NO. 01 (CONT)**

ROOF ACCESSORIES		For Basic Price Only
		Quantity per Area
No.	Description	01
1	Roof Insulation. Type: Fiberglass Thick(mm): 50 Density(Kg/m ³)= 12 Facing: WMSK (White) Coverage Area (m ²) = Full Roof Area	Full Sheeted Area
2	Single Skin Clear Translucent Fiberglass roof skylights W (mm)=1000 x L (mm)= 3000 . Thk. (mm)=1.5	10
3	Gravity Ridge ventilators: Length = 3m. Color: Off-white Single (without damper) Throat size (mm) = 600 without damper Material: 0.5 mm Polyester Painted Alu Zinc coated steel	05
4	MS Handrails L (mm)= 97500 (Around the periphery of the building)	01

WALL ACCESSORIES		For Basic Price Only
		Quantity per Area
No.	Description	01
1	Wall Insulation. Type: Fiberglass Thick(mm): 50 Density (Kg/m ³) = 12 Facing: WMSK (White) Coverage Area (m ²) = Full Wall Area	Full Sheeted Area
2	Wall framed openings Only including trims Width (mm): 4000 x Height (mm): 500 .	19
3	Double Sliding doors with cladding similar as wall cladding Width (mm): 4270 . Height (mm): 3800 Without Pilot Door	03
4	Steel cage ladder painted same as Primary Steel. Height (m): As per eave height	02

**SECTION 2: PANEL DESCRIPTION****2.1 BUILDING NO. 01****2.1.1 BUILDING NO. 01****AREA NO. 01_CRANE SHED****ROOF PANELS** (For buildings, lean-to's, roof extensions, canopies & roof monitors)

Single Skin Panel	Profile	Standard
	Material	0.5mm AluZinc Lock-Seam Sheeting panels + 50mm Fiber Glass Insulation
	Finish	Polyester Pre-Painted
	Color	Maimaar Standard

WALL PANELS (For buildings, lean-to's, roof extensions, canopies & roof monitors)

Single Skin Panel	Profile	Standard
	Material	0.5mm AluZinc Sheeting panels + 50mm Fiber Glass Insulation
	Finish	Polyester Pre-Painted
	Color	Maimaar Standard

LINER PANELS Please refer to section "2" for interior roof & wall liner panel description.

1	Roof Liner	Area (m²)	Roof is fully lined
		Flange braces	Rafter flange braces will be kept
		Location	Liner panel is located under purlins
2	Wall Liner	Area (m²)	All sheeted walls are lined
		Flange braces	Column flange braces will be kept
		Location	Liner panel is located against girts inside the building



SECTION 3: DESIGN LOADS

3.1 BUILDING NO. 01

DESIGN LOADS		
1	Design Live Load (KN/m ²) on roof	0.57
2	Design Live Load (KN/m ²) on frame	0.57
3	Wind Speed (km/hr) (3 second gust)	160 – Exposure-C
4	Additional, Collateral Load (kN/m ²)	0.00
5	Roof Snow Load (kN/m ²)	None
6	Seismic Zone as per UBC 1997	2A
7	Temperature Load	None
8	Rainfall intensity for design of gutters & downspout (mm/hr)	25

Important Notes:

- **Collateral load**

Collateral loads shall not be applied on roof panels. These loads result from presence of fire sprinklers, electrical cable trays, ceiling lighting, air conditioning ducts, suspend ceilings, etc...

- **Snow load**

Snow drifting resulting from presence of adjacent structures, of which Maimaar is not aware, is not considered in our design.

- **Wind speed**

MBMA 2006/2010 defines the wind speed as the 3 seconds gust wind speed.

- **Seismic Zones**

Mapped Short Spectral Response (S_{DS}) & 1 Second Spectral Response (S_{D1}) are required as per MBMA 2006/2010 (IBC 2006 & ASCE 7-05)

SECTION 4: SUPPLY DELIVERY, FABRICATION

In this proposal the term “**Delivery**” means “**Delivery of material to site for fabrication**”.

4.1 Within this proposal's validity period our Delivery Period for this project is as follows:

The material of primary steel will be delivered within **6 to 8 weeks** of the delivery trigger date.

The building will be completed within from the trigger date **10-12 weeks.**

4.2 The Delivery trigger date is the latest date of receipt and acceptance of the following at to Maimaar Steel Pvt. Ltd.

- **Signed Contract** (All pages of this proposal document and hand written notes to be initialed by both parties).
- Final Building(s) Revision/modification irrespective of how insignificant it is.
- Your written acceptance of price change orders that result from revisions to buildings.
- Payment is received as per the contract agreement
- Signed "**Approved as Noted**" or "**Approved as Is**" Approval Drawings

4.3 Approval drawings and design calculations (if required) are normally submitted after 1 week from date agreement.

4.4 Maimaar Steel Pvt. Ltd. shall not be responsible for delay in delivery of goods due to Force Majeure



SECTION 5: SUPPLY AND ERECTION PRICE

5.1 Total Supply and Erection Prices:

Design, detailing, fabrication, Add-on items and Supply Prices Only				
Description	Unit	Quantity	Unit Price (PKR)	Price (PKR)
Supply of 60' x 100' Clear span Gable structure with 0.5mm AluZinc Sheeting panels on roof and walls along with 50mm Fiber Glass insulation, Skylights, Windows Framed Openings, Ridge ventilators, Cage Ladder and Handrails on Roof.	Sq. Ft	6,000	4,195	25,170,000
Double Sliding Doors (EPS Panels) L(mm): 4270, H(mm): 3800, Qty: 03	No's	03	215,000	645,000
Total Price (Rs.)				25,815,000
General Sales Tax (GST-18%)				4,646,700
Installation Only				
Description	Unit	Quantity	Unit Price (PKR)	Price (PKR)
Installation of 60' x 100' Clear span Gable structure with 0.5mm AluZinc Sheeting panels on roof and walls along with 50mm Fiber Glass insulation, Skylights, Windows Framed Openings, Ridge ventilators, Cage Ladder, Handrails on Roof and Double Sliding Doors	Sq. Ft	6,000	105	630,000
Total Price (Rs.)				630,000
Punjab Revenue Authority Tax (PRA-16%)				100,800
Total Price inclusive of All Taxes				730,800

**Note: Prices are Inclusive of all taxes.*

The above-mentioned prices are valid till any further changes are observed in market prices of the materials.

SECTION 6: PAYMENT TERMS

6.1 Payment Terms

- 50% as Advance at the time of Placement of Order.
- 45% prior to the delivery of materials.
- 05% upon completion of project.



SECTION 7: EXCLUSIONS, DEVIATIONS & ASSUMPTIONS

7.1 Standard Exclusions

1. Any design, detailing, coordination, management or building of any architectural features or art works other than what is shown on Maimaar's proposal drawings.
2. Any design, coordination, management of MEP (Mechanical, Electrical and Plumbing) services.
3. Any doors, windows or other works unless specifically mentioned in the contract and agreed upon in writing with the Customer.
4. Any interior partitions to be made by others unless specifically mentioned in the contract and agreed upon in writing with the Customer.
5. Any inspection and special testing of any Maimaar Steel Pvt. Ltd.
6. Any civil, mechanical and electrical works.
7. Any foundation design and execution.
8. Any non-shrink epoxy grouting under steel columns.

7.2 Special Supplied Items



SECTION 8: CONTRACT AGREEMENT

On Behalf of Customer (HBA).

Name

Signature

Date

AND (Contractor)

Maimaar Steel Pvt. Ltd.

Name & Title

Signature

Date:

NOW THEREFORE the parties agree as follows:

CONTRACT SCOPE: Design, Detailing, Supply, Fabrication and Erection of PEB shed

CONTRACT DOCUMENTS: Following documents are the part of this contract agreement:

- | | | |
|-------------------------------------|-------------|------------------|
| 1. Maimaar Proposal No. MSPL-23-034 | Rev. No. 01 | Dated 20-06-2023 |
|-------------------------------------|-------------|------------------|

SUPPLY CONTRACT PRICE (Rs.):