



SECTION 7: SUPPLY AND ERECTION PRICE

7.1 Total Supply and Erection Prices:

Design, Detailing, Fabrication, Supply Only				
Description	Unit	Qty	Unit Price (PKR)	Price (PKR)
Clear Span Pre-Engineered Steel Building Including 0.5mm AluZinc-150 Sheeting on Wall & Roof.	Sq. Ft	16,431	1,195	19,635,045
Total Price (Rs.)				19,635,045
General Sale Tax- GST 18% (Rs.)				3,534,308
Total Price Inclusive of Tax (Rs.)				23,169,353
Add-On Items				
Description	Unit	Qty	Unit Price (PKR)	Price (PKR)
50mm Fiber Glass Insulation on Roof & Wall Complete in all Aspects	Sq. Ft	16,431	110	1,807,410
0.5mm AluZinc-150 Liner Panels on Roof & Wall Complete in All Aspects	Sq. Ft	16,431	355	5,833,005
Double (Top) sliding doors with cladding similar as wall cladding Width (mm): 3658 x Height (mm): 3658 Paint: RAL 9002	No.	01	195,000	195,000
Single sliding door. Type: Manual Width (mm): 1219 x Height (mm): 2134 Paint: RAL 9002	No.	02	38,500	77,000
Single Skin Clear Translucent Fiberglass or Polycarbonate roof skylights W (mm) = 1000 x L (mm) = 1500 Thickness (mm)= 1.5	No.	18	13,500	243,000
Spiral Staircase Width (mm): 1410 Height (mm): 3353 Tread Material: 5mm Thick Checkered Plate Landing Material: 5mm Thick Checkered Plate	No.	01	650,000	650,000
Straight Staircase Width (mm): 1219 Height (mm): 3353 Tread Material: 5mm Thick Checkered Plate Landing Material: 5mm Thick Checkered Plate	No.	01	615,000	615,000
Total Price (Rs.)				9,420,415
General Sale Tax- GST 18% (Rs.)				1,695,675
Total Price Inclusive of Tax (Rs.)				11,116,090
Installation Only:				
Description	Unit	Qty	Unit Price (PKR)	Price (PKR)
Installation Charges Complete in all Aspects	Sq. Ft	16,431	50	821,550
Total Price (Rs.)				821,550
Punjab Revenue Authority Tax - PRA 16% (Rs.)				131,448
Total Price Inclusive of Tax (Rs.)				952,998
Grand Total Price Inclusive of all Taxes (Rs.)				35,238,441